

# DAILY CONSTRUCTION REPORT

Riverside Mixed-Use Development - RMD-2025-001

Date: February 27, 2026

Prepared by: Mike Rodriguez, Superintendent

## WEATHER CONDITIONS

| Time     | Temp (F) | Conditions    | Wind (mph) | Precip |
|----------|----------|---------------|------------|--------|
| 7:00 AM  | 38       | Partly Cloudy | 5-10 NW    | None   |
| 12:00 PM | 48       | Sunny         | 8-12 NW    | None   |
| 5:00 PM  | 42       | Clear         | 5-8 W      | None   |

## WORKFORCE

| Trade            | Company                          | Workers   | Hours      |
|------------------|----------------------------------|-----------|------------|
| Concrete         | BuildRight / River City Concrete | 8         | 64         |
| Structural Steel | Iron Mountain Erectors           | 6         | 48         |
| Electrical       | Valley Electric Co.              | 5         | 40         |
| Plumbing         | Blue Ridge Mechanical            | 4         | 32         |
| Drywall          | ProFinish Interiors              | 7         | 56         |
| General Labor    | BuildRight Construction          | 12        | 96         |
| Supervision      | BuildRight Construction          | 3         | 24         |
| <b>TOTAL</b>     |                                  | <b>45</b> | <b>360</b> |

## WORK PERFORMED

- Structural steel erection Level 2, bays 5-8 completed. All bolted connections torqued and inspected.
- Electrical rough-in Level 1 corridors C-1 through C-4. Conduit and junction boxes installed.
- Foundation waterproofing south wall completed. Protection board and drainage mat applied.
- Concrete on metal deck Level 1 west wing - 85 CY placed, finished, and covered for curing.
- Curtain wall anchor embeds installed at Level 3 east and south facades.

## EQUIPMENT ON SITE

| Equipment     | ID      | Hours | Status      |
|---------------|---------|-------|-------------|
| Tower Crane   | EQ-CR01 | 9.5   | Operational |
| Excavator     | EQ-EX01 | 6.0   | Operational |
| Concrete Pump | EQ-CP01 | 4.5   | Operational |
| Aerial Lift   | EQ-AL01 | 3.0   | Operational |

## **SAFETY**

- Morning safety briefing conducted: 45 attendees
- Topic: Fall protection requirements for Level 2+ work
- 1 safety observation: Worker without hard hat at north gate (corrected on site)
- Zero recordable incidents

Report approved by: Sarah Chen, Project Manager